EXTENSION OF TIME PROPOSAL

1	Name of Work	Package-1 Includes 4 works of Rs. 1100.00 Lakhs Improvements to Roads and Drains at Palanahalli, chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No. 05 Byatarayanapura Sub Division. Package-1 (Old Annuxure-2) GO SL No. 102, 103, 104, 105
2	Amount of Work Portion	37760775.89
3	Estimated Cost	1100.00 Lakhs
4	Name of Contractor	Sri. S Sathish
5	Agreement No	No. 03/2021-22 Date: 25.05.2021
6	No and date under which work order issued	BBMP/ EE/BTP/ WO/03/2021-22 Date: 25.05.2021
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension of time	20/5/22 —
9	Date of receipt of application in the sub division office	20/5/22 —
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	~~Nil~~ To 7'
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	62 Days = 25/5/22 to 29/7/22
15	Date of recommending time limit applied for	ಅ ಅಲ್ಲ — Yes — ಅ.
16	Whether the original application of the contractor is enclosed.	30'
17	Balance of work remaining to be done	30/7/22
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	No
20	Whether notice as per clause of contract has been issued.	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Villages, Hence EOT may be sanctioned without penalty
21	Remarks of the AEE and the daily rate of penalty proposed & also. modification in Work if there	EOT Approved as per AE & recommendation with nominal penality
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
Ward No. 05 (Jakkur)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.
Bytarayanapura Division,
BBMP, Bangalore.

Scanned by CamScanner

Bangalore.
Dt: 20/5/22.

To

The Assistant Executive Engineer.
Byatarayanapura sub-Division.
BBmp
Bangalore.

Respected Sir,

Sub:- Regarding Extension of time Approval for civil work
Ref:- 06/28.5.21. (Workorder No/Date)

With reference to the subject, I the undersigned Contractor Sri. S. Satish is executing the civil work. package no1 includes 4 works of Rs 1100.00 lakhs. in Ward no-05, as per reference Work order No. & Date. with work completion period 12 months.

In continuation due to BWSSB Cauvery water supply line & UGD works & modification in the present Wards, Schedule, I request your kindself to Approve Extension of time for 61 days that is from. 28/5/22 to 28/7/22 & oblige.

Regards.

(S. Satish)

Scanned by CamScanner

Bangalore-
Dt: 20/5/22.

To

The Assistant Executive Engineer,
Byatarayanapura sub-Division,
BBMP,
Bangalore,

Respected Sir,

Sub:- Regarding Acceptance of modification in Civil Works as per modified Schedule-B.

Reference. BBMP/EE/BTP/No/06/21-22 dt: 28.5.21.

With reference to the subject, I the undersigned Contractor. Sri. S. Satish is executing the civil work, Package No 01, includes 4 Works of Rs: 1100.00 lakhs in Ward no. 05, as per reference. Work order No. & date.

At present Work is under progress, but a part of work. modification is there, So, I abide & accept to do the. modified work as per modified schedule B.

This is for your kind Information.

Regards:

(S. Satish)

Scanned by CamScanner